Mitigation Measures	Monitoring Phase or Milestone	Implementing Party	Enforcement Agency	Verified Date/Initial
CR-4. In an event that a previously unknown archaeological resource is discovered and disturbance to such a resource cannot be avoided, a Phase-III, or "data recovery," phase of investigation will be required, pursuant to CEQA Guidelines Sect. 15064.5. The Phase-III study will generally consist of a limited scale program of archaeological excavation, radio-carbon dating of organic materials-such as shell midden and faunal remains, laboratory analysis, and report writing designed to assess the importance of the resource in question. Any resources recovered will be properly curated, as appropriate. The Phase III or data recovery plan shall be prepared in consultation with SHPO.	During earth moving construction activity	Qualified Archaeologist	CSULB	
CR-5. If human skeletal remains are found at the project site during earth moving activities such as grading or trenching, work will be suspended and the Los Angeles County Coroner's Office will be notified. Standard guidelines set by California law provides for the treatment				

Mitigation Measures	Monitoring Phase or Milestone	Implementing Party	Enforcement Agency	Verified Date/Initial
CR-8. A project-specific cultural resources monitoring and discovery plan (CRMDP) shall be				

Mitigation Measures	Monitoring Phase or Milestone	Implementing

Mitigation Measures	Monitoring Phase or Milestone	Implementing Party	Enforcement Agency	Verified Date/Initial
4. All stockpiles are covered with tarps or plastic sheeting.	During construction of project	Contractor	CSULB	
5. All unpaved haul roads are watered daily and all access points used by haul trucks are kept clean during the site grading.	During construction of project	Contractor	CSULB	
6. Speed on unpaved roads is reduced to below 15 miles per hour.	During construction of project	Contractor	CSULB	
7. Trucks carrying contents subject to airborne dispersal are covered.	During construction of project	Contractor	CSULB	
8. Grading and other high-dust activities cease during high wind conditions (wind speeds exceeding a sustained rate of 25 miles an hour).	During construction of project	Contractor	CSULB	
9. Diesel particulate filters are installed on diesel equipment and trucks.	During construction of project	Contractor	CSULB	
10. All construction equipment will be properly tuned.	During construction of project	Contractor	CSULB	
11. To reduce emissions from idling, the contractor shall ensure that all equipment and vehicles not in use for more than 5 minutes are turned off, whenever feasible.	During construction of project	Contractor	CSULB	
12. Low VOC-content paint, stucco, or other architectural coatings materials will be utilized to the extent possible.	During construction of project	Construction Manager; Contractor	CSULB	
13. Low VOC-content asphalt and concrete will be utilized to the extent possible.	During construction of project	Construction Manager; Contractor	CSULB	
14. The University will continue to comply with SCAQMD Rule 1403 (Asbestos Emissions from Renovation/Demolition Activities) and other pertinent regulations when working on structures contai D 43>BDC q574.464 ref*485.83 221.96 Tf165B				

Mitigation Measures	Monitoring Phase or Milestone	Implementing Party	Enforcement Agency	Verified Date/Initial
Noise				
1. Muffled construction equipment will be used wherever possible.	During construction of project	Contractor	CSULB	
2. The contractor will ensure that each piece of operating equipment is in good working condition and that noise suppression features, such as engine mufflers and enclosures, are working and fitted properly.	During construction of project	Contractor	CSULB	
3. The contractor will locate noisy construction equipment as far as possible from residential areas.	During construction of project	Contractor	CSULB	
4. Construction hours will be consistent with the City of Long Beach regulations of between 7 a.m. and 7 p.m. on weekdays and between 9 a.m. and 6 p.m. on Saturdays. No construction will take place on Sundays or federal holidays.	During construction of project	Contractor	CSULB	
5. If a sustained high-noise construction activity takes place within 100 feet from classrooms or other noise-sensitive uses on campus, measures will be taken to limit the amount of noise affecting the sensitive receptor. These measures may include scheduling the activity when classes are not in session or the sensitive receptor is not use, providing a temporary barrier of no less than 6 feet in height made of wood or other similar materials; and/or other measures.	During construction of project within 100 feet of classrooms or other noise-sensitive uses	Construction Manager; Contractor	CSULB	
1. A flag person will be employed as needed to direct traffic when heavy construction vehicles enter the campus from Bellflower Boulevard, Palo Verde Avenue, 7th Street, and Atherton Street.	During construction of project, as needed	Construction		

Mitigation Measures	Monitoring Phase or Milestone	Implementing Party	Enforcement Agency	Verified Date/Initial